



# SCHOOL DISTRICT OF NEW RICHMOND FACILITIES PROJECTS UPDATE APRIL 2026



CONSTRUCTION PROGRESS



CONSTRUCTION PROGRESS

## STARR ELEMENTARY

### WORK COMPLETED

- Main-Level Area A
  - Abatement
  - Selective Demolition
  - Plumbing from Lower-Level to Main Level
  - Communication Cabling from Lower-Level to Main Level
  - Sawcutting
  - Replace Sanitary Lines
  - Classroom Framing

### WORK IN PROGRESS

- Main-Level Area A
  - Above Ceiling Mechanical, Electrical, and Plumbing Rough-Ins
  - Patching Masonry and Concrete
  - In-Wall Mechanical, Electrical, and Plumbing Rough-Ins
  - Interior Framing
  - Tape/Mud/Sanding Sheetrock
- Area A Roof
  - Roof Demo
  - Parapet Blocking



**SCAN HERE**

to learn more about the referendum projects



# SCHOOL DISTRICT OF NEW RICHMOND FACILITIES PROJECTS UPDATE APRIL 2026



CONSTRUCTION PROGRESS

## STARR ELEMENTARY

### WORK UPCOMING

- Main-Level Area A
  - Wall / Corridor Tile
  - Painting
  - Exterior Windows
  - Polished Concrete
  - Casework
  - Mechanical, Electrical, and Plumbing Finishes
- Area A Roof
  - Set RTU
  - New Roofing



CONSTRUCTION PROGRESS



**SCAN HERE**

to learn more about the referendum projects