



SCHOOL DISTRICT OF NEW RICHMOND FACILITIES PROJECTS UPDATE JULY 2026



CONSTRUCTION PROGRESS

STARR ELEMENTARY

WORK COMPLETED

- Main-Level Area B & C (Commons / Offices / Kitchen) + Main-Level Area D (Classrooms) + Lower-Level Area B & D (Classrooms)
 - Drywall/Tape/Sand/Mud
 - Mechanical, Electrical, Plumbing Rough-Ins
 - Window Frames
- Lower-Level Area B & D
 - Interior Framing
 - Door Frames
 - Wall Backing
- Gym
 - Athletic Wood Flooring / Striping

WORK IN PROGRESS

- Main-Level Area B & C (Commons / Offices / Kitchen) + Main-Level Area D (Classrooms)
 - Polished Concrete
 - Painting
 - Tile
 - Ceiling Grid
 - Casework
- Lower-Level Area B & D (Classrooms)
 - Drywall/Tape/Mud/Sand
 - Mechanical, Electrical, Plumbing Rough-Ins
- Roof
 - Tar Roof System



CONSTRUCTION PROGRESS



SCAN HERE

to learn more about the referendum projects

Contact Information:

715-243-7427 | hcobian@newrichmond.k12.wi.us



KRAUS-ANDERSON®



SCHOOL DISTRICT OF NEW RICHMOND FACILITIES PROJECTS UPDATE JULY 2026



CONSTRUCTION PROGRESS

STARR ELEMENTARY

WORK UPCOMING

- Main-Level Area B & C (Commons / Offices / Kitchen) + Main-Level Area D (Classrooms)
 - Light Fixtures
- Lower-Level Area B & D (Classrooms)
 - Polished Concrete
 - Painting
 - Tile
 - Ceiling Grid
 - Casework
- Kitchen Equipment
- Gym Bleachers



CONSTRUCTION PROGRESS



SCAN HERE

to learn more about the referendum projects

Contact Information:

715-243-7427 | hcobian@newrichmond.k12.wi.us



KRAUS-ANDERSON®